

The undersigned certifies on behalf of this company, that below particulars are correct and that the described lifting equipment is installed correctly & safe to operate.

The described lifting equipment is thoroughly examined according to LOLER S.I. 1998/2307 or LOLER S.I. 2006/2184 Regulations.

The inspection is carried out according to the LEEA and/or EKH Code of Practice.

CU Job No: 124-2-0042	Customer PO:			Customer Contact: Mcsorley, n
Report Number	: CU/2024/2001658930/V	Last Thorough Examination	: N/A	
Date of Examination	: 02-Mar-2024	Prev. Examination Type	: N/A	
Test Location	: On Client Site	Prev. Report Number	: N/A	
Re-examination Before	: 01-Mar-2025	Inspection Interval Visual	: 12 Months	
Identification No.	: 12YX1	Connected to	: N/A	
Serial / Mfg cert. No.	: N/A	Related Items	: N/A	
Item	: Master link			
Working Load Limit (WLL	L): 4.100 tonne			
Owner	: Shell U.K. Limited 1 Altens Farm Road AB12 3FY Aberdeen Great Britain	Description : A344 Masterlink		
Location	: Shearwater platform			
Material	: Alloy steel Grade 8			
Manufacturer	: Crosby Europe (UK) Ltd., Cradley Heath, West Midlands, Great Britain			
Mfg. Standard(s)	: EN 1677-4			
Remarks	:	Noted Defects	: None	
		Required Repairs	: None	
		Limited Validation	: N/A	
		Newly Installed/Assembled	: N/A	

Date Printed : 15-Mar-2024

Name Inspector : Bain, J.

Qualification : Company Appointed Examiner

Authorised and competent person:

Bain, J.



Control Union (UK) Limited

Altens Operations Base • AB12 3JZ • Aberdeen • Great Britain

T +441224879768 • cuiiuk@controlunion.com • industrialinspections.controlunion.com

Inspections are carried out within the scope of the Principal's explicit, detailed instructions and with due care and skill. All our services are subject to the General Conditions of business of International Federation of Inspection Agencies, a copy of which can be downloaded from https://industrialinspections.controlunion.com/en/terms-conditions

CUF-Report-073 - rev: 2.14.1.0 - Date: 03-Jan-2022

15-Mar-2024 00:00:00